



**Town of Oro Valley  
Naranja Drive Safety Improvement Project**



**CONSTRUCTION UPDATE      5-28-15**

**Southern Arizona Paving & Construction is the General Contractor**

**Work started February 23, 2015 and completion date is approximately August 31, 2015**

**Ironwood High School:**

- Closed all driveways to the school except the last driveway to the East
- Will be paving the closed driveways on Friday, June 5<sup>th</sup>
- On Thursday, June 11<sup>th</sup> the closed driveways will reopen and the last driveway to the East will be closed until August 1st

**Current Contractor Work:**

- Continue to work on the new traffic signal at La Cholla Boulevard and Naranja Drive
- Continue to work on two concrete box culverts and five storm pipe crossings
- Finishing work on new sewer line for future subdivision
- Started subgrade grading on the West end of the project
- Continuing to place concrete curb
- Started work on concrete scuppers and grouted rip-rap
- On Thursday, June 11<sup>th</sup> traffic will switch onto the new Naranja Drive paved section