



Town of Oro Valley Naranja Drive Safety Improvement Project



Construction Update 2/23/2015

Southern Arizona Paving & Construction Company is the General Contractor

Current Utility Work:

- Southwest Gas is relocating some of their lines.

Current Contractor Work:

- Installing traffic control – speed reduced to 25 mph
- Installing contractors' storage yard
- Clearing and grubbing entire project
- Potholing for utilities
- Salvaging saguaros and barrel cacti
- Removing old signs
- Starting to construct an 8' wide paved pedestrian detour on the Southside of Naranja from the high school all the way to La Cholla Boulevard
- Will build a vehicular detour on the Northside of Naranja to allow the construction of the new road